

ESTATES -PHASE I
CONSTRUCTION SCHEDULE
PHASE: SJE01 TRACT: 51665
Milestone Tasks

Construction Start: 08/15/1998

* Indicates Milestone Task			Seq 01	Seq 02	Seq 03	Seq 04	Seq 05	Seq 06	Seq 07	Seq 08	Seq 09	Seq 10	Seq 11	Seq 12	Seq 13	Seq 14	Seq 15	Seq 16
Stage	Description	Days	Lot 01	Lot 02	Lot 03	Lot 04	Lot 05	Lot 06	Lot 07	Lot 08	Lot 09	Lot 10	Lot 11	Lot 12	Lot 13	Lot 14	Lot 15	Lot 16
* 00-00	Building Permit & Trench	1	Est 03/02/01	03/02/01	03/05/01	03/05/01	03/06/01	03/06/01	03/07/01	03/07/01	03/09/01	03/09/01	03/12/01	03/12/01	03/13/01	03/13/01	03/14/01	03/14/01
			Act 03/05/01	03/06/01	03/08/01	03/10/01	//	//	//	//	//	//	//	//	//	//	//	//
* 01A-00	Footing steel and inspection	1	Est 03/09/01	03/09/01	03/16/01	03/21/01	03/09/01	03/09/01	03/12/01	03/12/01	03/14/01	03/14/01	03/15/01	03/15/01	03/16/01	03/16/01	03/19/01	03/19/01
			Act 03/11/01	03/15/01	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 04-00	Framing first floor walls	2	Est 03/23/01	03/27/01	03/28/01	04/02/01	03/21/01	03/21/01	03/22/01	03/22/01	03/26/01	03/26/01	03/27/01	03/27/01	03/28/01	03/28/01	03/29/01	03/29/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 06C-00	Set windows and doors	1	Est 04/04/01	04/06/01	04/09/01	04/12/01	04/02/01	04/02/01	04/03/01	04/03/01	04/05/01	04/05/01	04/06/01	04/06/01	04/09/01	04/09/01	04/10/01	04/10/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 12-00	Stucco	1	Est 04/17/01	04/19/01	04/20/01	04/25/01	04/13/01	04/13/01	04/16/01	04/16/01	04/18/01	04/18/01	04/19/01	04/19/01	04/20/01	04/20/01	04/23/01	04/23/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 16-00	Set Cabinets	1	Est 04/25/01	04/27/01	04/30/01	05/03/01	04/23/01	04/23/01	04/24/01	04/24/01	04/26/01	04/26/01	04/27/01	04/27/01	04/30/01	04/30/01	05/01/01	05/01/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 20-00	Final Drywall / Clean / Paint	1	Est 05/02/01	05/04/01	05/07/01	05/10/01	04/30/01	04/30/01	05/01/01	05/01/01	05/03/01	05/03/01	05/04/01	05/04/01	05/07/01	05/07/01	05/08/01	05/08/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
* 22A-00	Buyer Walk	1	Est 05/08/01	05/10/01	05/11/01	05/16/01	05/04/01	05/04/01	05/07/01	05/07/01	05/09/01	05/09/01	05/10/01	05/10/01	05/11/01	05/11/01	05/14/01	05/14/01
			Act //	//	//	//	//	//	//	//	//	//	//	//	//	//	//	//
Variance from Original Estimated Occupancy (In Days)			-4	-6	-6	-9	0	0	0	0	0	0	0	0	0	0	0	0
Total Estimated Work Days To Completion			44															

RAIN DELAYS ON 3/03/01 & 3/04/01 AFFECTED LOTS 01, 02